

Our ref:002

Date: 8<sup>th</sup> August 2021

Replacement Infant School

**For the attention of Neighbouring Residents**

Dear Resident

We wish to update you on the progress of the new replacement Ravensdale Infants School following the fire last October. Work is progressing well with the foundations and new drainage having now been completed. The new modular school is presently being manufactured off-site in Hull. These modules are now ready to be delivered.

Between the dates of Monday 13<sup>th</sup> September to Friday 17<sup>th</sup> September and Monday 27<sup>th</sup> September to Friday 1<sup>st</sup> October we will be having the delivery of the new school modules from Hull on articulated lorries. Please be aware some of these loads will be large.

Once the school modules are in place the fit out works and external works will be taking place with the school being completed for early summer 2022.

Please contact me on the number below if you require any further information.

Yours faithfully

**Richard Wilson**

[Richard.wilson@morgansindall.com](mailto:Richard.wilson@morgansindall.com)

(Mobile Number 07813 056311)

**Senior Site Manager**

Scan the QR code to follow  
the progress of the build.



Morgan Sindall  
Construction